EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements and Development of Yelahanka Burial Ground in Kempegowda ward no : 01 of Yelahanka Sub Division
2	Amount of work portion	₹ 90,3376-00
3	Estimated Cost	Rs.10.00 lakhs
4	Name of Contractor	Anjan Kmar
5	Agreement no	BBMP/EE/YNK/E-PMT/215/2019-20, dt:29-02-2020
6	No and date under which work order issued	EE/YNK.D/W.O/00247/2019-20, dt:29-02-2020.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting	27/02/2020
9	Date of receipt of application in the Sub Division office	27/02/2020
10	Extension granted if any	34 days
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	36 days
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	
17	Balance of work remaining work	
18	Probable time required for completion of remaining work	36 days
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	Yes.
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Due to Covid-19. Without imposing penalty EOT may be approved.

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)
Yelahanka, Bangaloro

Executive Engineer
Yelahanka Division, Bangalore-64

Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ